NEW ELEMENTARY SCHOOL ON GARBERS CHURCH ROAD

PLANNING, DESIGN AND CONSTRUCTION SCHEDULE

task/phase	duration	responsible	2014						2016			2017	
			AUG SEPT OCT NOV DEC	JAN FEB MAI	R APR MAY JUNE	JUL AUG SEPT OCT	NOV DEC	JAN FEB MAR APR		AUG SEPT OCT NOV DEC	JAN FEB MAR AP		JUL AUG
_													'
Pre-Design Study													
Enrollment and Project Site studies	9/01/14 - 11/10/14	VMDO											
Geotechnical Invest. 10.8 acre site	9/15/14 - 11/5/14	VMDO											
Geotechnical Prelimary Findings	9/26/2014	VMDO											
Phase I Environ Site Assessment	9/22/14 - 11/5/14	VMDO											
Survey 10.8 acre site	9/22/14 - 11/5/14	VMDO											
Pre-Design Study Presentation	11/11/2014	VMDO											
Owner Review and Comment	11/12/14 - 12/01/14	BOARD											
Final Report submission	12/1/2014	VMDO											
Pre-K Alternate Site Studies	12/1/14 - 1/5/15	VMDO											
Board to Authorize Projects	1/6/2015	BOARD											
Programming / Educational Specs													
Space Programming and Specs	1/7/15 - 2/3/15	VMDO											
Presentation of Program	2/3/2015	VMDO											
Board to Authorize Program	2/4/2015	BOARD											
Schematic Design													
Design Concept Options	2/4/15 - 4/6/15	VMDO											
Concepts to be site & planning driven													
SD Concepts Presentation	4/6/2015	VMDO											
Board Authorization to proceed	4/7/2015	BOARD											
Design Development													
Design Development	4/7/15 - 7/6/15	VMDO											
DD Owner Review submission	7/6/2015	VMDO											
Board Authorization to proceed	7/7/2015	BOARD											
Board AdditionZation to proceed	77772013	DOARD											
Construction Documentation													
Documentation of Design	7/1/15 - 11/2/15	VMDO											
90% CD Owner Review submission	10/13/2015	VMDO											
Owner Review & Comment	10/13/15 - 10/27/15	OWNER											
Board Authorization to Bid	11/3/2015	BOARD											
Bidding & Negotiations													
Documents out to Bid	11/5/15 - 11/26/15	VMDO											
Bid Opening	11/26/2015	OWNER/VMDO											
Contract Negotiations	11/27/15 - 12/10/15												
Award of Bid	12/15/2015	OWNER/CONT											
Construction													
Mobilization	12/16/15 - 1/3/16	CONTRACTOR											
Construction	1/4/16 - 7/14/17	CONTRACTOR CONTR/OWNER											
Furniture Installation		VENDORS											
Substantial Completion	7/14/2017	CONTR/OWNER	R//MDO										
Punch Out	7/14/17 - 8/10/17	CONTR/OWNER											
Move-In	7/17/2017	OWNER	V 10100										
Final Completion	8/11/2017	CONTR/OWNER	R//MDO										
i mai Compiction	0/11/201/	CONTINUOVINE	V V IVIDO										